

UW Bothell | Cascadia College STEM 4 Building Construction Bulletin



September 2021

UWB-Cascadia College
STEM 4 Project
18330 110th Ave NE
Bothell, WA 98011



Primary Contact:

Mark Sweeters,
Construction Manager
sweeters@uw.edu
(206) 391 6207

Lease Crutcher Lewis Project Team:

Tony Kiehle, Superintendent
(206) 730 0242

Josh Van Kirk, Project Manager
(425) 681 8020

UW Project Delivery Group:

Harry Fuller, Project Manager
hfuller1@uw.edu
(206) 221 7448

This Community Bulletin is intended to serve as an update for upcoming work related to the Bothell STEM 4 project, as well as a means of notifying our campus community of any significant events that may impact the sidewalks and streets surrounding the project.

What will be happening this late summer and into the fall when you return to campus:

The construction team has mobilized and setup our jobsite offices below the North Parking Garage.

Clearing and Grading has been completed onsite, and site fences have been put up to delineate the site. We are actively installing shoring to facilitate the mass excavation through the month of September and into October. An access road has been established on the south side of the site, to safely service the excavation, and bring material and equipment down into the site.



In an effort to minimize impacts to the overall campus, the team has elected to install the permanent power that will service the new building at the beginning of the project, which will also supply temporary power during construction. This eliminates the need to install a temporary utility that would then need to be decommissioned and removed towards the end of the project. This work is schedule to take place through the month of September.

Over the coming months excavation will be completed, and work will commence on concrete foundations for the new building. Foundation work will start with the construction of the Tower Crane Footing, which is scheduled to be erected in November.